

# San Mateo County Smart Corridor Construction Update

C/CAG Board – April 10, 2025





## **Program Overview**



Designed to enhance mobility



Installs traffic management infrastructure and communications



Enable active traffic management capabilities and coordination (Minimize delay up to 21%)



Allows drivers to make informed choices



## **Project Benefits and Use Cases**

#### **Fiber Optic Communications**


- Smart Corridor communications
- Emergency coordination
- Citywide services





#### **Adaptive Traffic Control**

 Shift from static to dynamic, traffic responsive signal timing



#### **Wayfinding Signage**

- Detour messages
- Special event signage






# Project Alignment

Devices	Southern <i>Complete</i>	SSF Under Con.	Northern Under Con.	Total
Trailblazer Signs	117	7	13	137
Traffic Controllers	236	49	6	291
Vehicle Detectors	40	7	7	54
CCTV Cameras	270	81	57	408
Dynamic Signs	-	4	-	4
Total	663	148	83	894

Communications	Total Miles
Fiber optic cable	63.8





# Southern Segments

Devices	Qty Installed	
Trailblazer Signs	117	
Traffic Controllers	236	
Vehicle Detectors	40	
CCTV Cameras	270	
Total	663	


Communications	Miles
Fiber optic Cable	50



# South San Francisco

Devices	Qty
Trailblazer Signs	7
Traffic Controllers	49
Vehicle Detectors	7
CCTV Cameras	81
Dynamic Signs	4
Total	148

Communications	Miles
Fiber optic Cable	8.5




# South San Francisco – Timeline And Costs


#### **Timeline**

- Construction Start Date: March 2022
- Estimated Completion Date: August 2025

#### **Project Costs**

- Estimated Total Project Costs: \$8.6M
- Estimated Construction Costs: \$8.2M
  - C/CAG Directed State funding: \$5.6M
  - C/CAG contribution: \$2.9M








## South San Francisco - Construction Updates



Utility Trench Excavation installation along walkway (Airport Blvd)

All trailblazer and dynamic messaging signs have been installed.






# Northern Cities Expansion

Devices	Est. Qty
Trailblazer Signs	13
Traffic Controllers	6
Vehicle Detectors	7
CCTV Cameras	57
Total	83

Communications	Est. Miles
Fiber optic Cable	5.3



# Northern Cities – Timeline and Costs

#### Timeline

- Construction Start Date: January 2025
- Estimated Completion Date: December 2025

#### **Project Costs**

- Estimated Total Project Costs: \$13.4M
- Estimated Construction Costs: \$11.4M
- C/CAG Directed State Funding: \$10.3M
- C/CAG contribution: \$3.1M





# South San Francisco + Northern Cities Combined Costs

### **Project Costs**

- Estimated Total Project Costs: \$22M
- C/CAG Directed State Funding: \$15.9M
- C/CAG contribution: \$6M

Totals may not add up to due rounding.





## Northern Cities - Daly City/Colma - Construction Updates



**Conduit Installation** 




**Pullboxes** 



**Camera Poles Foundation** 



## Northern Cities - Brisbane - Construction Updates



**Fiber Testing** 



**Fiber** 



## **Smart Corridor Opportunities**

